Scots. II—48—21,640-19-1-17.

P.W.9 (1918) Department.

Misc SERIES.

G.O. No. 248-9-9

DATED 26.7.1918

Report Completion

[Despatch Abstract.]

Ex. tension of the date of completion of the work "Raising the platform and altering the gearing + roller arrangements etc of the Pranai Regulator :- Sanctioning the ——— till 31.8.18.

INDEXED.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
Memo	157	E	2-2-17				
Mis	306-07	I	24-7-17				
Mis	333-34	I	2-8-16				
Mis	335-36	I	7-7-15				
S copy	697-98	I	13-12-13				

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
GO	114 I	Routine	18-3-19				

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
Memo	157	E	2-2-17				
Mis	306-07	I	24-7-17				
Mis	333-34	I	2-8-16				
Mis	335-36	I	7-7-15				
S copy	697-98	I	13-12-13				

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
GO	114 I	Routine	18-3-19				

ACCOUNTANT GENERAL'S
889
1 JUL 1918

MADRAS
11-7-18
4196/18-B

No 785 dated 27th June 18.

Copy forwarded to the Chief Engineer for Irrigation (through the Accountant General,) Madras, for favour of obtaining the sanction of Government to the extension of time applied for.

Sd/. P. Hawkins
23-6-18
Superintending Engineer.

Alm Young Staff Sergt
for Supdtg: Engineer,
26/6/18 VI Circle

Th/26.6.18 10653 dis. dy 9.7-18

Forwarded.

Asst Accountant General

ACCOUNTANT GENERAL'S
889
1 JUL 1918

MADRAS
11-7-18
4196/18-B

No 785 dated 27th June 18.

Copy forwarded to the Chief Engineer for Irrigation (through the Accountant General,) Madras, for favour of obtaining the sanction of Government to the extension of time applied for.

Sd/. P. Hawkins
25-6-18
Superintending Engineer.

Alen Young Staff Sergh
to Supdtg: Engineer,
26/6/18 VI Circle

Fe/26.6.18 10653 [illegible] 9.7-18

Forwarded.

[illegible]
Asst Accountant General

Sixth Circle. Madura Division.

Statement of works sanctioned upto 31. 3. 18 under open capital rules and ~~requesting~~ requiring renewal of sanction.

Item No.	Sanctioning authority	Name of work	Sanctioned estimate including establishment tools and plant: Class I unremunerative	Class II remunerative	Total	Date of expiry of sanction	Remarks
1.	G. O. No 697 I dated 13th December 13. " 3135 I dated 7-7-15 and Chief Engineer's Irrigation Memo No 8504-163/ dated 20-11. 16. and G. O. No 3069 dated 24. 5-17.	Raising the platform and altering the gearing and roller arrangements and shifting the bridge of Peranai Regulator.	Est 62,300 Estt. 13395 75,695	-	75 695	31. 3. 18.	The fixing of the fittings to keep the roller crates in position could not be done last year as there was water in front of regulator. The fixing is now in progress and will be finished by the end of August 18. Hence sanction is requested upto 31. 8. 18.

No 6645 E.
13. 6. 18. Submitted to the Superintending Engineer, VI Circle, Trichinopoly.

Sd/ A. W. Robert
9. 6. 18
Executive Engineer, Madura D

Entd. Abs. Mem.

Noted in Index-1 of Madura Dn
Work Register for 18-19.

?/7/18

Sixth Circle. Madura Division.

Statement of works sanctioned upto 31. 3. 18 under open capital rules and ~~requesting~~ requiring renewal of sanction.

Item No.	Sanctioning authority	Name of work	Sanctioned estimate including establishment tools and plant. Class I unremunerative	Class II remunerative	Total.	Date of expiry of sanction	Remarks.
1.	G.O. No 697 I dated 13th December 13. " 3315 I dated 7-7-15 and Chief Engineer's Irrigation Memo No 8504-163/ dated 20-11. 16. and G.O. No 3069 dated 24.5-17.	Raising the platform and altering the gearing and roller arrangements and shifting the bridge of Peranai Regulator.	Est. 62,300 Estt. 13395 75,695	-	75,695	31.3.18.	The fixing of the fittings to keep the roller crates in position could not be done last year as there was water in front of regulator. The fixing is now in progress and will be finished by the end of August 18. Hence sanction is requested upto 31.8.18.

Hof X

SN Asst. No 6645 E. / 13.6.18. Submitted to the Superintending Engineer, VI Circle, Trichinopoly.

Sd/ A.W. Robert 9.6.18
Executive Engineer, Madura D

Noted in Index-1 of Madura Div. Work Regr. for 18-19.

17/18

Sectt. II—10 (a)

Public works DEPARTMENT.

Irrigation Branch

Extension of the date of completion of the work "Raising the platform and altering the gearing & roller arrangements ~~ass~~ etc of the Pravai Regulator" Sanctioning the — till 31-8-18

	697 I	13.	12.	1913
READ AGAIN G.O. No.	335 I (03), dated	7.	7.	1915.
	333 I (03)	2-	8.	1916
" " " "	~~157 E~~ , "	2-	2-	1917.
	306 I	24.	7.	1917

READ ALSO:—

C. No. ~~4762/17~~ 4156/18 From the S E VI, No. 785 CE, dated 27 · 6 · 1918.

" " , " " A · G · Madras , " 653 MD " 9 · 7 · 1918.

Note by the Chief Engr for Irrgn No 4762/17·B·1 d) 7·18 Submitted to govt, with the recommendation that in the circumstances stated the extension of the date of completion applied for, may be sanctioned.

To

The Jt Secy to Govt P.W.D. I

ORDER. No. 248-I, dated 26 7 D.I 1918.

Ms

The recommendation of the Chief Engr for Irrgn is approved.

2 Ordered that a copy of the Proceedings be forwarded to the Govt of India in continuation of this Govts endt No 307 I d) 24·7·17

Endt No 249 I d) 26 7. 18 forwarded

DESPATCHED
Date 31-7-18

Issue

DI

To

The S.E VI
A·G· Madras

To

The Secretary to the Govt of India P.W.D ~~with Copy of the Proceedings &~~ with statement

19/7/18

20.7.18

Read S.P.A.
Ex 1 V.G. } 30.7.

Sectt. II—10 (a)

Public works DEPARTMENT.

Irrigation Branch

Extension of the date of completion of the work "Raising the platform and altering the gearing & roller arrangements ~~&c~~ etc of the Pranai Regulator

Sanctioning the — till 31-8-18

READ AGAIN G.O. No. 697 I, dated	13.	12.	1913
335 I (03)	7.	7.	1915.
333 I (03)	2-	8.	1916
" " " " 157 E, "	2-	2-	1917.
306 I	24.	7.	1917

READ ALSO:—

C. No. ~~4762/17~~ 4156/18 From the S E VI, No. 785 CE, dated 27. 6. 1918.

" " , " " A. G. Madras, " 653 MD " 9. 7. 1918.

Note by the Chief Engr for Irrgn No 4762/17-B. d/ 7.18 Submitted to govt, with the recommendation that in the circumstances stated the extension of the date of completion applied for, may be sanctioned.

To

The Jt Secy to Govt P.W.D. I

ORDER. No. 248-9, dated 26 7 D.I 1918.

Ms

The recommendation of the Chief Engr for Irrgn is approved.

2 Ordered that a copy of the Proceedings be forwarded to the Govt of India in continuation of this Govt endt No 307 I d/ 24.7.17

Endt No 249 I d/ 26.7.18

forwarded

DESPATCHED
Date 31.7.18
Enclos.

Issue

DI

To

The S.E VI
A. G. Madras

To

The Secretary to the Govt of India P.W.D ~~with copy of the Proceedings &~~ with statement

Read S.P.A. / Ex'd V.G. 30.7.

19/7/18

20.7.18

Recd 9.12 } 20/.
Send 23.12

[illegible]

[illegible]

[illegible]

When given for copying 26/7
When copied
When examined 27/7
When signed 30/7
} 1916.

READ AGAIN G.O. No. , DATED 191 .

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT .. .. .. A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.

When given for copying 26/7
When copied ——
When examined 28/7
When signed 30/7
} 1916.

READ AGAIN G.O. No. , DATED
191 .

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT .. .. .. A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.